

## NEW KENT COUNTY FIBER TO THE HOME AND BROADBAND EXPANSION INITIATIVE

December 2022 Monthly Report

### Construction Progress Report

- Cox continued to make progress with the network design and project mapping this month. Our design engineers have identified five Optical Line Terminal (OLTs) boundaries that serve as the framework for deploying the network. Within those OLTs, 25 initial service groups have been identified. Service group boundaries will be finalized as we complete the field surveys. In total, these service groups account for more than 11,609 passings and more than 560 miles of fiber.
- Since early November, Cox teams have been in New Kent County conducting critical field survey work in the priority areas of Barhamsville and Talleyville. These two locations account for more than 65 miles of fiber and 1,000 passings. Three separate teams are working methodically to complete these field surveys. It is anticipated that the field survey work in these two priority areas will be completed in January 2023.