

NEW KENT COUNTY FIBER TO THE HOME AND BROADBAND EXPANSION INITIATIVE

June 2023 Monthly Report

Building the Fiber to the Home Network

- **Permitting** – Cox has made good progress this month securing permits from VDOT, pole attachments from Dominion and private easements from residents. Additionally, Cox planners have been working with the County (Jay Hobbs) to secure an easement for an Optical Line Terminal (OLT) cabinet to be placed on property owned by New Kent County (Fire Station). Paperwork is being finalized and should be provided to the County by the end of the week for approval.
- **Construction** – To date, 24.56 miles of the backbone network construction has been completed (roughly 39 percent). Ten VDOT permits were received early this month to resume underground construction to OLT 4 in the Northwest corner of New Kent County. Additionally, construction continues to progress well in the Barhamsville and Cox anticipates service will be available for the first set of residents in New Kent County by the third quarter of 2023. Pending permit and pole attachments approvals, Cox anticipates moving construction teams to Talleyville next month.
- **Community Outreach** – Cox looks forward to partnering with New Kent County to host a District 1 Town Hall Meeting on June 20 at Lebanon Baptist Church. In preparation for this TownHall meeting, Cox pulled a comprehensive list of addresses needing private easements together and will be ensuring residents are aware of this opportunity to speak directly with Cox construction leaders.