

## NEW KENT COUNTY FIBER TO THE HOME AND BROADBAND EXPANSION INITIATIVE

November 2022 Monthly Report

### Construction Progress Report

- This month Cox has made considerable progress with the network design and project mapping. Our design engineers have identified five Optical Line Terminal (OLTs) boundaries that will serve as the framework for deploying the network. Within those OLTs, service groups are being identified to account for the original clusters as well as the additional homes captured within the fill-in clusters.
- Beginning the week of November 14, 2022, our teams will be in New Kent County to conduct field survey work in the priority areas of Barhamsville and Talleyville. As a reminder, Talleyville was prioritized because we must build through that area to reach the Northwest portion of the County. This field survey work will identify specific routes and network equipment locations that will determine the pole attachments and private easements needed for this broadband expansion project. The field survey work will be completed in an expeditious manner to maintain the schedule outlined in the Broadband Expansion Timeline.